

**MIDDLEBROOK BUILDING COMMITTEE MEETING
MINUTES**

August 18, 2015

8:00 a.m.

Middlebrook School
Conference Room

In attendance:

Joe Peddle, Chairman
Gary Cialfi, Superintendent
Mark Deming, Facilities Director
Pat Frillici, Principal Middlebrook Elementary
Ennio DeVita

Not in attendance:

Mike Ward, Board Member
Dawn Savo, Assistant Finance Director
Paul Lisi, Antinozzi Architects
David Preusch
Ron Bean

The meeting was called to order at 8:07 a.m. by Joe Peddle, Chairman. Ennio DeVita made a motion to accept the minutes of the last meeting and Dr. Gary Cialfi seconded, all in favor.

Mark Deming started the discussion with funding being approved by the State with the help of our State Representative, David Rutigliano. The Town will be reimbursed 31% of \$1,262,000.

Pat Frillici had concerns regarding the bottom half of the windows still having plywood on them. The owner of Bismark Construction was on-site and assured us that if window delivery is on schedule, all 24

classrooms will be complete by September 1, 2015, the first day of school. If the windows are not delivered on schedule the contingency plan will be to have large fans for the classrooms that the windows are not complete in, and work will be done when students are not in school.

The next Middlebrook Building Committee meeting will be held at Middlebrook School in the Conference Room on Friday, September 4, 2015, at 8:00 a.m.

Joe Peddle motioned to adjourn at 8:34 a.m. and Ennio DeVita seconded, all in favor to adjourn.